Bladensburg Bus Garage

Reconstruction Project

Fall Community Engagement Meeting



This meeting is being recorded


















Meeting Etiquette: Virtual

Help keep this meeting productive and respectful

Please adhere to the Q&A protocol:



When speaking:



Maintain a civil tone

Be mindful of time



Agenda – Community Update Meeting



Introductions

Project Overview and Updates

Construction Updates

A Look Ahead





Introductions

Bladensburg Bus Garage Reconstruction Project



Project Team



Maya Nino Senior Capital Program Manager, Capital Delivery



Shaun Pratt Project Manager



Jameelah Muhammad Ingram Commercial Manager



Daniel Goucher
Project Manager
(Hensel Phelps)



Project Overview and Updates


Bladensburg Bus Garage Reconstruction Project



Review of Last Meeting

- Summer community meeting: August 12, 2024
- Topics discussed included:
 - Project Overview and Updates
 - Building Feature Review
 - Construction Progress and Schedule
- Questions from the community were addressed
- All community meeting resources available in the "Project Updates" section of the project webpage:

wmata.com/BladensburgBusGarage






Project Overview

- Reconstruction of site includes:
 - New maintenance facility
 - Parking for 292 buses
 - Charging infrastructure and equipment to support battery-electric buses (BEB)
 - Parking structure for 420 employees
- Project Schedule:





Best Practices for Cleanliness & Noise Control During Construction

Required daily work area clean up

Stationed waste receptacles

Prevention of flying debris in inclement weather

Department of Energy & Environment (DOEE) approved water runoff controls

Wash construction vehicle wheels

Onsite street sweeper

Weekly trash pick-up

Typical weekday crew hours: 7 a.m. – 7 p.m.

Limited hours for oversized deliveries: 9:30 a.m. – 3 p.m.









Construction Traffic Flow and Contractor Parking


- Reduced parking footprint
- Designated areas for contractor personal vehicle parking



Properties on 28th St NE



V St NE



Agency Collaboration & Permitting Status

Agency	Status
Federal Transit Administration (FTA)	Categorical exclusion granted (summer 2020)
District Department of Transportation (DDOT) Infrastructure Project Management Administration (IPMA)	Received approval at 8/25/22 Public Space Committee Hearing (summer 2022) Douglas St. NE cul-de-sac closure process ongoing
District of Columbia Historic Preservation Office	Programmatic Agreement (winter 2020)
District of Columbia Department of Energy and Environment (DOEE)	Cleared for Phase 1 demolition (fall 2021) Phase 1 stormwater management drawings approved (winter 2022)
DC Water	Started Cycle 4 review comments for Phase 2 and Phase 3 plans Completed water connection to Maintenance Building
Pepco	Coordination taking place
Washington Gas	New gas line installed for Compressed Natural Gas (CNG) Yard Setting above ground pipework for new gas line
Department of Buildings (DOB)	Received building foundation permit for Phase 1 (summer 2022) Received new building permit for Phase 1 (spring 2023) Completed raze of acquired properties (summer 2024)



Q&A Session



Virtual

- Type comments directly into the chat
- Raise your hand if you'd like to ask a question



Building Feature Review & Construction Updates

Bladensburg Bus Garage Reconstruction Project




Building Feature – Commissioning

Commissioning (Cx) is the systematic start-up, testing and functional performance of each piece of equipment. Once each individual piece of equipment is functionally tested it is tested as an entire system. Once the entire system is tested it is tested with other systems which is system integration testing. There are Five (5) Overall Steps:

- 1) Start Up
- 2) Functional Performance Testing
- 3) Integration Testing
- 4) Training
- 5) Closeout




Building Feature – Commissioning Step #1 Start Up






Building Feature — Commissioning Step #2 Functional Performance Testing






Building Feature – Commissioning Steps #3-5








Building Feature – Commissioning Overall Flow



Building Feature – Commissioning Mechanical

Major Mechanical Cooling Equipment

- Chiller
- Chilled Water Pump x2
- Cooling Tower
- Condenser Water Pump x2
- Heat Exchanger
- Roof Top Unit
- Fan Coil Unit x3
- Air Handling Unit (AHU) x4
- Air Conditioning Units x2





Building Feature – Commissioning Mechanical

					EXHAUST FAN SCH	EDUL	E										
UNIT TAG	LOCATION	AREA	LOCATION / SERVICE	MAU	ТҮРЕ	FLOW (CFM)	ESP (IN WG)	FAN SPEED (RPM)		OTOR VOLT/Φ	DRIVE	WEIGHT (LB)	ROOF OPENING	SUPPORT TYPE	ВА	SIS OF DESIGN	NOTES
EF-1	PLENUM	6	1A-109 DETAIL CLEANING STORAGE ROOM, 1A-107 SERVICE CLEANING STORAGE ROOM, 1A-108 TOILET, 1A-111 GENFARE	-	INLINE EXHAUST FAN	650	0.75	1696	1/4	115/1	DIRECT	52	-	FRAME		SQ-99-VG	1,2,3
EF-2	ROOF	5	1B-EL2 ELECTRICAL ROOM	2	ROOF EXHAUST FAN - DOWNBLAST	1600	0.30	1020	1/2	115/1	DIRECT	54	14.5×14.5	ROOF CURB		G-140-VG	1,2,3
EF-3	ROOF	3	1D-EL1 ELECTRICAL ROOM	7	ROOF EXHAUST FAN - DOWNBLAST	1300	0.30	1080	1/4	115/1	DIRECT	44	14.5×14.5	ROOF CURB		G-130-VG	1,2,3
EF-4	ROOF	5	1B-107 TOILET	3	ROOF EXHAUST FAN - DOWNBLAST	70	0.30	1480	1/15	115/1	DIRECT	25	10.5×10.5	ROOF CURB		G-060-VG	1,2,3
EF-5A	ROOF	3	1E-123 LUBE/COMPRESSOR ROOM	10	ROOF EXHAUST FAN - UPBLAST	2000	0.60	982	1/2	115/1	DIRECT	74	14.5×14.5	ROOF CURB	×	CUE-160-VG	1,2,3
EF-5B	ROOF	3	1E-123 LUBE/COMPRESSOR ROOM	10	ROOF EXHAUST FAN - UPBLAST	2000	0.60	982	1/2	115/1	DIRECT	74	14.5×14.5	ROOF CURB] ₩	CUE-160-VG	1,2,3
EF-6A	ROOF	1	1E-116 BTRY CHARGING ROOM		ROOF EXHAUST FAN - UPBLAST	300	1.50	2032	1/2	115/1	BELT	64	14.5×14.5	ROOF CURB	I Z	CUBE-100HP	ALL
EF-6B	ROOF	- 1	1E-116 BTRY CHARGING ROOM		ROOF EXHAUST FAN - UPBLAST	300	1.50	2032	1/2	115/1	BELT	64	14.5×14.5	ROOF CURB	1 %	CUBE-100HP	ALL
EF-7	ROOF	1	1F-106 RECYCLING COLLECTION STORAGE	11	ROOF EXHAUST FAN - DOWNBLAST	500	0.40	1591	1/10	115/1	DIRECT	29	12.5×12.5	ROOF CURB	1 "	G-090-VG	1,2,3
EF-8	ROOF	1	1E-MC1 MECHANICAL	-	ROOF EXHAUST FAN - UPBLAST	3400	0.38	1299	1	208/1	DIRECT	40	18.5×18.5	ROOF CURB	1	CUE-160-VG	1,2,3
EF-9	PLENUM	2	1E-125 FIRE PUMP ROOM	-	INLINE EXHAUST FAN	350	0.40	1450	1/10	115/1	DIRECT	50		FRAME	1	SQ-90-VG	1,2,3
EF-10	ROOF	5	1C-CM1 TELECOM/IT	7	ROOF EXHAUST FAN - DOWNBLAST	1300	0.40	1133	1/4	115/1	DIRECT	44	14.5×14.5	ROOF CURB		G-130-VG	1,2,3
EF-11	ROOF	4	1B-CM1 TELECOM/IT	3	ROOF EXHAUST FAN - DOWNBLAST	1300	0.40	1133	1/4	115/1	DIRECT	44	14.5×14.5	ROOF CURB		G-130-VG	1,2,3
EF-12	ROOF	4	1C-122 TOILET		ROOF EXHAUST FAN - DOWNBLAST	70	0.30	1480	1/15	115/1	DIRECT	25	10.5×10.5	ROOF CURB		G-060-VG	1,2,3

- PROVIDE BACKDRAFT DAMPERS AND MOD'S REQUIRED FOR OPERATION OF SEQUENCES SHOWN ON CONTROL DIAGRAMS
- EXHAUST FAN SHALL ENABLE WITH BUILDING OCCUPANCY SCHEDULE.

PROVIDE CLASS 1. DIVISION 1 RATED FANS. MOTORS EXP.

				EM	IERGE	ICY EX	HAUST FAN	SCHED	ULE					
UNIT TAG	AREA	SERVICE	MAU	TYPE	FLOW (CFM)	ESP (IN WG)	FAN SPEED (RPM)	FAN SIZE		MOTOR	ROOF / WALL OPENING (IN)	SUPPORT TYPE	COOF MOUNT TBI-75 COOF MOUNT TBI-150 COOF MOUNT TBI-150 COOF MOUNT TBI-150 COOF MOUNT TBI-75 COOF MOUN	NOTES
					(Crm)	(IN WG)	(IXFIII)	(IIV)	HP	ELECTRICAL	OPENING (IN)			
EEF-1	5	RR BAY's	2	TUBE AXIAL	18,500	0.45	1358	36	7 1/2	460/3	40 X 40	ROOF MOUNT	TBI-75	1,2
EEF-2	5	STORAGE AND AC BAY	3	TUBE AXIAL	26,500	0.44	1455	36	15	460/3	45 X 45	ROOF MOUNT	TBI-150	1,2
EEF-3	4	RR BAY's	4	TUBE AXIAL	20,000	0.46	1452	36	7 1/2	460/3	40 X 40	ROOF MOUNT	TBI-75	1,2
EEF-4	4	TIRE SHOP/ STORAGE & RR BAY	5	TUBE AXIAL	16,000	0.46	1434	30	7 1/2	460/3	40 X 40	ROOF MOUNT	TBI-75	1,2
EEF-5	4	RR BAY's	6	TUBE AXIAL	20,000	0.45	1450	36	7 1/2	460/3	40 X 40	ROOF MOUNT	TBI-100	1,2
EEF-6	4	RR BAY's	7	TUBE AXIAL	19,000	0.44	1386	30	7 1/2	460/3	40 X 40	ROOF MOUNT	TBI-75	1,2
EEF-7	3	RR BAY's	- 8	TUBE AXIAL	19,000	0.40	1376	36	7 1/2	460/3	40 X 40	ROOF MOUNT	TBI-75	1,2
EEF-8	3	RR AND PM BAY's	9	TUBE AXIAL	19,500	0.42	1412	36	7 1/2	460/3	40 X 40	ROOF MOUNT	TBI-75	1,2
EEF-9	1	PAINT BOOTH	11	TUBE AXIAL	18,000	0.44	1325	36	7 1/2	460/3	40 X 40	ROOF MOUNT	TBI-75	1,2
EEF-10	1	BODY REPAIR	12	TUBE AXIAL	16,500	0.45	1237	36	7 1/2	460/3	40 X 40	ROOF MOUNT	TBI-75	1,2
EEF-11	5	CLERESTORY-1	2	SIDEWALL	4,500	0.42	1750	20	1	460/3	27.25 X 27.25	WALL FLANGE	AER-20-03	1,2
EEF-12	4	CLERESTORY-2	5	SIDEWALL	4,500	0.42	1750	20	1	460/3	27.25 X 27.25	WALL FLANGE	AER-20-03	1,2
EEF-13	3	CLERESTORY-3	9	SIDEWALL	4,500	0.42	1750	20	1	460/3	27.25 X 27.25	WALL FLANGE	AER-20-03	1,2
EEF-14	1	CLERESTORY-4	11	SIDEWALL	4,500	0.42	1750	20	1	460/3	27.25 X 27.25	WALL FLANGE	AER-20-03	1,2
NOTES:														

1) EXHAUST FAN SHALL BE EXPLOSION PROOF CLASS 1 DIVISION 2 RATED. 2) MODELS SHALL BE BASED ON GREENHECK.

	VEHICLE EXHAUST FAN SCHEDULE															
UNIT TAG	LOCATION	AREA	# OF HOSE	# OF HOSE	TYPE	FLOW	ESP	FAN SPEED	MOTOR		R	FAN BASE	WEIGHT	SUPPORT TYPE		NOTES
UNII IAG	LOCATION	AREA	REELS SERVED	REELS ACTIVE	ITPE	(CFM)	(IN WG)	(RPM)	HP	RPM	ELECTRICAL	(IN)	(LBS)	SUPPORT TIPE	MODEL	NUIES
VEF-1	ROOF	5	4	2	UTILITY SET	1,200	5.50	3957	3	3600	460/3	36 x 28	300	CURB AND FRAME	USF-10	1,2,3,4
VEF-2	ROOF	5	3	2	UTILITY SET	1,200	5.50	3957	3	3600	460/3	36 x 28	300	CURB AND FRAME	USF-10	1,2,3,4
VEF-3	ROOF	4	4	2	UTILITY SET	1,200	5.50	3957	3	3600	460/3	36 x 28	300	CURB AND FRAME	USF-10	1,2,3,4
VEF-4	ROOF	4	4	2	UTILITY SET	1,200	5.50	3957	3	3600	460/3	36 x 28	300	CURB AND FRAME	USF-10	1,2,3,4
VEF-5	ROOF	4	3	2	UTILITY SET	1,200	5.50	3957	3	3600	460/3	36 x 28	300	CURB AND FRAME	USF-10	1,2,3,4
VEF-6	ROOF	3	4	2	UTILITY SET	1,200	5.50	3957	3	3600	460/3	36 x 28	300	CURB AND FRAME	USF-10	1,2,3,4
VEF-7	ROOF	3	3	2	UTILITY SET	1,200	5.50	3957	3	3600	460/3	36 x 28	300	CURB AND FRAME	USF-10	1,2,3,4
VEF-8	ROOF	1	1	1	UTILITY SET	600	5.00	3818	2	3600	460/3	36 x 28	250	CURB AND FRAME	USF-08	1,2,3,4
VEE-9	ROOF	1	2	1	LITILITY SET	600	5.00	3818	2	3600	460/3	36 y 28	250	CURR AND FRAME	LISE-08	1234

1) 600 CFM PER #3305 HOSE REEL, EXHAUST FAN TO BE SIZED FOR ACTIVE HOSE REELS, MINIMUM 50% DIVERSITY

2) EXHAUST HOSE TO BE RATED FOR 1500°F CONTINUOUS SERVICE.

3) EXHAUST FAN TO BE RATED FOR 750°F SERVICE, BUT SELECTED AT STANDARD 70°F AIR.

4) PROVIDE VFD FOR EXHAUST FAN MOTORS MOUNTED AT CENTRAL LOCATION OF HOSE REELS SERVED

				AIR DEVI	CE SCHE	DULE			
TAG	DUTY	SIZE	BLOW	MOUNT	MATERIAL	FINISH	BASIS OF D	NOTES	
IAG	DOIT	SIZE	BLOW	MICONI	MATERIAL	FINISH	MANUFACTURER	MODEL	NOIES
SD-1	SUPPLY AIR	PER PLAN	2-WAY	DUCT MOUNT	ALUMINUM	#01 ALUMINUM	TITUS	TDC-AA	2
SD-2	SUPPLY AIR	24"x24"	4-WAY	LAY-IN	STEEL	#26 WHITE	TITUS	PAS	1
SD-3	SUPPLY / OUTSIDE AIR	PER PLAN	2-WAY	DUCT MOUNT	ALUMINUM	#26 WHITE	TITUS	\$300FL	-
SD-4	SUPPLY AIR	PER PLAN	1-WAY	DUCT MOUNT	ALUMINUM	#01 ALUMINUM	TITUS	US-DL 1.0	2
LSD-1	SUPPLY AIR	4'	1-WAY	DUCT MOUNT	ALUMINUM	#26 WHITE	TITUS	ML-39 2-SLOT	1
LSD-2	SUPPLY AIR	4" x 2" SLOT	1-WAY	DUCT MOUNT	ALUMINUM	#26 WHITE	TITUS	ML-39 2-SLOT	1
RG-1	RETURN / EXHAUST	PER PLAN	1-WAY	DUCT MOUNT	STEEL	#26 WHITE	TITUS	350RL	-
RG-2	RETURN / EXHAUST	24"x24"	4-WAY	LAY-IN	STEEL	#26 WHITE	TITUS	PAR	-
RG-3	RETURN / EXHAUST	PER PLAN	1-WAY	DUCT MOUNT	ALUMINUM	#26 WHITE	TITUS	350F(S/L)	1
WL-1	AIR INTAKE	PER PLAN		WALL MOUNT	ALUMINUM	COORDINATE WITH ARCHITECT	RUSKIN	ELF375DXH	3

- 2) PROVIDE DAMPER ACCESSORY WITH DIFFUSER.
- 3) PROVIDE INSECT SCREEN. PROVIDE BACKDRAFT DAMPER WHERE INDICATED ON THE DRAWINGS.

TAG	AHU TAG	ROOM	MODEL		SIZE	CI	FM	STA	TIC PRES	SURE	NC LE	VELS			HOT WATER HEAT COIL								
IAG	AHU IAG	ROOM	MODEL	UNIT	OUTLET	MAX	MIN	INLET	DOWN	MIN	RAD	DIS	CFM	MBH	EAT	EWT	LAT	APD	GPM	LWT	WPD	ROWS	FP
VAV-1-1	AHU-1-1	1C-115 PLANNERS/CLERK	DESV	04	12x8	100	50	1	0.25	0.03	10	27	50	2.0	55	140	92.7	0.01	0.4	130.1	0.14	1-RH	10
/AV-1-2	AHU-1-1	1C-117 COPY/WORK AREA	DESV	09	14x12.5	720	400	1	0.25	0.2	17	23	400	13.7	55	140	86.5	0.17	1.3	117.9	0.19	2-RH	10
VAV-1-3	AHU-1-1	1C-116 MAINTENANCE SUP	DESV	07	12x10	420	150	1	0.25	0.19	19	24	300	10.9	55	140	88.5	0.13	1.2	120.8	0.29	2-RH	10
VAV-1-4	AHU-1-1	1C-120 INFORMAL MEETING	DESV	06	12x8	280	90	1	0.25	0.12	15	25	140	3.4	55	140	77.1	0.06	0.4	123.7	0.14	1-RH	10
VAV-1-5	AHU-1-1	1C-124 CONFERENCE ROOM	DESV	09	14x12.5	555	170	1	0.25	0.08	14	22	275	7.5	55	140	80.1	0.06	1.3	128.3	0.21	1-RH	10
VAV-1-6	AHU-1-1	1C-111 MAINTENANCE	DECV	05	40-0	180	-00	1	0.05	0.05	12	28	90	2.8	55	140	83.4	0.00	0.4	400.0	0.44	1-RH	1.0
		FOREMAN 1E-110 MEN'S	DESV		12x8		90	<u> </u>	0.25		-							0.03		126.6	0.14		10
VAV-1-7	AHU-1-2	LOCKER ROOM 1E-106 WOMEN'S	DESV	10	14x12.5	720	720	1	0.25	0.18	19	24	720	19.5	55	140	80	0.17	1.7	116.5	0.28	2-RH	10
VAV-1-8 VAV-1-9	AHU-1-2 AHU-1-2	LOCKER ROOM 1E-104 TIME CLOCK	DESV	08	12x10 12x8	400 200	100	1	0.25	0.13	15	25	100	10.9	55	140	81.8	0.12	0.9	114.1	0.19	2-RH 1-RH	10
VAV-1-9	AHU-1-2	1E-103 LUNCH ROOM	DESV	12	16x15	960	480	1	0.25	0.09	18	24	480	13	55	140	79.9	0.03	3.9	133.2	1.85	1-RH	10
VAV-1-10 VAV-1-11	AHU-1-2							<u> </u>															
		1E-002 CIRCULATION	DESV	08	12x10	500	500	1	0.25	0.18	18	27	500	13.6	55	140	80.1	0.17	1.2	116.5	0.3	2-RH	10
VAV-1-12	AHU-1-2	1E-102 CUSTODIAL W/ W&D 1E-101 LAUNDRY SERVICE	DESV	04	12x8	150	100	1	0.25	0.06	18	32	100	2.9	55	140	81.8	0.02	0.4	125.9	0.14	1-RH	10
VAV-1-13	AHU-2-1	LOCKERS	DESV	04	12x8	100	55	1	0.25	0.03	14	27	75	2.5	55	140	86.2	0.01	0.4	127.7	0.14	1-RH	10
VAV-2-1	AHU-2-1	ME-118 CHAIR STORAGE	DESV	08	12x10	600	180	1	0.25	0.38	19	25	400	17.9	55	140	96.2	0.36	1.6	117.8	0.27	3-RH	10
VAV-2-2	AHU-2-1	ME-116 TRAINING ROOM	DESV	14	20x17.5	1650	500	1	0.25	0.13	18	20	850	18.4	55	140	74.9	0.11	2.4	124.3	0.31	1-RH	10
VAV-2-3	AHU-2-1	ME-117 TRAINING ROOM	DESV	14	20x17.5	1240	400	1	0.25	0.14	15	19	620	22.9	55	140	89.1	0.13	1.7	112.1	0.18	2-RH	10
VAV-2-4	AHU-2-1	ME-120 QUIET ROOM	DESV	06	12x8	255	80	1	0.25	0.14	14	24	255	8.3	55	140	85	0.09	0.9	121.9	0.16	2-RH	10
VAV-2-5	AHU-2-1	ME-113 LUNCH ROOM	DESV	09	14x12.5	720	220	- 1	0.25	0.12	18	23	360	7.8	55	140	75	0.09	1	124.2	0.16	1-RH	10
VAV-2-6	AHU-2-1	ME-004 CIRCULATION	DESV	09	14x12.5	720	220	1	0.25	0.12	18	23	360	7.8	55	140	75	0.09	1	124.2	0.16	1-RH	10
VAV-2-7	AHU-2-1	ME-102 RECREATION AREA	DESV	12	16x15	950	300	1	0.25	0.17	18	23	500	17.1	55	140	86.6	0.16	1.3	112.2	0.21	2-RH	10
VAV-2-8	AHU-2-1	ME-122 ST. SUP	DESV	08	12x10	425	130	- 1	0.25	0.08	17	25	220	4.8	55	140	75.1	0.07	0.5	119.1	0.22	1-RH	10
VAV-2-9	AHU-2-1	ME-122 ST. SUP	DESV	06	12x8	250	75	1	0.25	0.1	15	24	125	3.2	55	140	78.6	0.05	0.4	124.4	0.14	1-RH	10
VAV-2-10	AHU-2-1	ME-123 ST. SUP	DESV	05	12x8	130	80	1	0.25	0.03	-	24	100	2.9	55	140	81.8	0.02	0.4	125.9	0.14	1-RH	10
VAV-2-11	AHU-2-1	MF-121 WAITING/RECEPTION	DESV	04	12x8	180	60	1	0.25	0.09	22	33	90	2.8	55	140	83.4	0.03	0.4	126.6	0.14	1-RH	10
VAV-2-12	AHU-2-1	ME-121 WAITING/RECEPTION	DESV	06	12x8	270	90	1	0.25	0.03	15	25	150	3.5	55	140	76.2	0.05	0.4	123.3	0.14	1-RH	10
VAV-2-12	AHU-2-1	ME-121 WAITING/KECEPTION	DESV	04	12x8	185	60	1	0.25	0.11	22	33	90	2.8	55	140	83.4	0.03	0.4	126.6	0.14	1-RH	10
VAV-2-13	AHU-2-1	ME-105 MEN'S LOCKERS	DESV	14	20x17.5	1350	1350	1	0.25	0.17	15	19	1350	36.6	55	140	80	0.03	2.4	109.3	0.14	2-RH	10
																	80						
VAV-2-15	AHU-2-1	ME-101 DAY ROOM	DESV	14	20x17.5	1350	1350	1	0.25	0.17	15	19	1350	36.6	55	140		0.15	2.4	109.3	0.33	2-RH	10
VAV-2-16	AHU-2-1	ME-102 MINI MARKET	DESV	12	16x15	1340	400	1	0.25	0.15	20	25	670	14.5	55	140	74.9	0.14	2.6	128.7	0.87	1-RH	10
VAV-2-17	AHU-2-1	ME-131 OM	DESV	05	12x8	235	80	1	0.25	0.07	17	31	140	3.4	55	140	77.1	0.04	0.4	123.7	0.14	1-RH	10
VAV-2-18	AHU-2-1	2019 CORRIDOR	DESV	07	12x10	440	150	1	0.25	0.14	19	25	220	4.6	55	140	74.2	0.07	0.4	117.7	0.19	1-RH	10
VAV-2-19	AHU-2-1	ME-101 DAY ROOM	DESV	12	16x15	1380	420	1	0.25	0.16	20	27	700	13	55	140	72.1	0.15	1.3	120.4	0.29	1-RH	10
VAV-2-20	AHU-2-1	ME-101 DAY ROOM	DESV	12	16x15	1380	420	1	0.25	0.16	20	27	700	13	55	140	72.1	0.15	1.3	120.4	0.29	1-RH	10
VAV-2-21	AHU-2-1	ME-144 STORAGE	DESV	06	12x8	250	75	1	0.25	0.1	15	24	125	3.2	55	140	78.6	0.05	0.4	124.4	0.14	1-RH	10
VAV-2-22	AHU-2-1	ME-144 STORAGE	DESV	06	12x8	200	80	1	0.25	0.06	13	22	150	3.5	55	140	76.2	0.03	0.4	123.3	0.14	1-RH	10
VAV-2-23	AHU-2-1	ME-142 COPY/WORK AREA	DESV	06	12x8	270	100	1	0.25	0.11	15	25	140	3.4	55	140	77.1	0.05	0.4	123.7	0.14	1-RH	10
VAV-2-24	AHU-2-1	ME-101 DAY ROOM	DESV	06	12x8	275	90	1	0.25	0.17	15	24	275	9	55	140	85.2	0.11	1.1	122.8	0.19	2-RH	10
VAV-2-25	AHU-2-1	ME-101 DAY ROOM	DESV	09	14x12.5	690	210	- 1	0.25	0.11	17	25	350	9.8	55	140	80.8	0.08	5.7	136.5	3.07	1-RH	10
VAV-2-26	AHU-2-1	ME-103 DRIVER CHECK-IN	DESV	07	12x10	450	135	1	0.25	0.12	19	24	200	4.9	55	140	77.6	0.06	0.6	122.1	0.27	1-RH	10
VAV-2-27	AHU-2-1	ME-141 DEPOT COUNTER	DESV	07	12x10	450	135	1	0.25	0.14	20	25	225	5.7	55	140	78.3	0.07	0.9	126.5	0.44	1-RH	10
VAV-3-1	AHU-3-1	2E-123 MEN'S LOCKER ROOM	DESV	08	12x10	420	420	1	0.25	0.14	17	25	420	13.7	55	140	85	0.13	1.5	121.2	0.35	2-RH	10
VAV-3-2	AHU-3-1	2E-119 WOMEN'S LOCKER ROOM	DESV	06	12x8	420	420	1	0.25	0.35	20	24	420	13.7	55	140	85	0.21	3.1	131.1	1.05	2-RH	10
/AV-3-3	AHU-3-1	2E-127 OFFICERS	DESV	08	12x10	720	250	1	0.25	0.18	22	27	360	7.2	55	140	73.4	0.16	1	126.1	0.64	1-RH	10
VAV-3-4	AHU-3-1	2E-105 WELLNESS	DESV	06	12x8	450	150	1	0.25	0.10	22	27	250	4.1	55	140	70.2	0.12	0.4	119.9	0.14	1-RH	10
VAV-3-5	AHU-3-1	2E-127 OFFICERS	DESV	09	14x12.5	670	200	1	0.25	0.11	17	25	350	8.5	55	140	77.4	0.08	1.4	128	0.14	1-RH	10
VAV-3-5	AHU-3-1	2E-126 GUN CLEANING	DESV	09	14x12.5	200	200	1	0.25	0.11	23	34	200	3.8	55	140	72.7	0.08	0.4	121.4	0.23	1-RH	10
VAV-3-6 VAV-3-7	AHU-3-1	2E-127 OFFICERS	DESV	08	12x10	600	180	1	0.25	0.11	19	27	300	9.7	55	140	84.7	0.03	0.8	116.5	0.14	2-RH	10
VAV-3-7	AHU-3-1	2E-127 OFFICERS 2E-129 ROLL CALL	DESV	08	12x10	500	150	1	0.25	0.25	19	27	250	4.8	55	140	72.7	0.23	0.8	116.5	0.19	1-RH	10
	AHU-3-1		DESV	08		_		1		_	-10	27	_	7.0	_		-	_		_			-
VAV-3-9		2E-114 SERGEANT	DEOT		12x8	100	50	1	0.25	0.03	10		50	2	55	140	92.7	0.01	0.4	130.1	0.14	1-RH	10
VAV-3-10	AHU-3-1	2E-117 SERGEANT	DESV	06	12x8	410	150	1	0.25	0.19	18	24	180	3.7	55	140	73.9	0.08	0.4	122.1	0.14	1-RH	10
VAV-3-11	AHU-3-1	2E-113 CAPTAIN	DESV	04	12x8	150	100	1	0.25	0.06	18	32	100	2.9	55	140	81.8	0.02	0.4	125.9	0.14	1-RH	10
VAV-3-12	AHU-3-1	2E-112 LIEUTENANT OFFICES	DESV	08	12x10	400	120	1	0.25	0.07	17	25	200	4.4	55	140	75.4	0.06	0.4	118.5	0.18	1-RH	10
VAV-3-13	AHU-3-1	2E-127 OFFICERS	DESV	08	12x10	580	175	- 1	0.25	0.1	18	25	250	4.8	55	140	72.7	0.09	0.4	116.7	0.19	1-RH	10
VAV-3-14	AHU-3-1	2E-130 BREAKROOM 2E-001 LOBBY/	DESV	08	12x10	550	165	1	0.25	0.21	19	25	300	11.7	55	140	90.9	0.20	1.5	124.2	0.34	2-RH	10
VAV-3-15 VAV-3-16	AHU-3-1	WAITING AREA	DESV	07	12x10	400 600	120	1	0.25	0.12	19	24	200	17.9	55 55	140	82.6 96.2	0.06	2.4	134.9	2.95	1-RH 3-RH	10
	1010	2E-103 CONFERENCE ROOM			12x10		180	<u> </u>		0.38						140			1.6		0.27		
VAV-3-17	AHU-3-1	2E-109 DIRECTOR	DESV	08	12x10	550	180	1	0.25	0.21	19	27	350	11.4	55	140	85	0.20	1.1	118.4	0.26	2-RH	10
AV-8-18	AMU-3-1	VZE-YAKIRBÇTKIR	DER	~08	√2×10√	600g-	200g	1 √1	√0.2 %	0.25	19/	27	~850	A1.4	166	YHO	No.	0.2%	√ .1	448.4	Vθ26	12MH	10
VAV-2-28		ME-122 ST. SUP	DESV	4	12x8	150	100	1	0.25	0.06	18	32	100	2.9	55	140	81.8	0.02	0.4	125.9	0.14	1-RH	

SINGLE DUCT TERMINAL VAV SCHEDULE



TOTES: THOM: ARE BASED ON THUS AS MANUACTURES.

AS EFECTIONAL ARE BASED ON THUS AS MANUACTURES.

AS EFECTIONAL ARE BASED ON THIS ORDBUTTS IN ACCORDANCE WITH ASHRAE 192-2008 AND AHRI 889-2011.

S. AI NO. LEVELS DETERMANED USING AHRI 883-5009 APPENDIX. E.

AL AIL AIRFLOW, PRESSURE LOSSES AND HEATING PERFORMANCE VALUES HAVE BEEN CORRECTED FOR ALTITUDE.

S. LINITS OF MEASURE: DIMENSIONS (IN), AIRFLOW (CPM), WATER FLOW (GPM), AIR PRESSURE (IN WG), WATER HEAD LOSSES (FT) AND TEMPERATURES (DEGF).

OWITER PRESSURE FOR POWED HIST SIS NOT AVAILABLE.




Phase 1 Construction — Progress » Exterior Personal Owned Vehicle (POV) Ramp



Summer Quarterly Meeting Photo Aug 2024



Phase 1 Retaining Wall Progress 10/7/24



Paving and Foundation Prep. 10/14/24




Phase 1 Construction — Progress » Exterior Site Paving



Summer Quarterly Meeting Photo Aug 2024



East Side Progress 9/9/24



Paving South Side Progress 10/14/24



Phase 1 Construction — Progress » Interior Vehicle Wash




Summer Quarterly Meeting Photo Aug 2024




Vehicle Wash Progress Sept 2024



Phase 1 Construction — Progress » Interior Vehicle Lifts



60' Vehicle Lift Install Progress 9/25/24




Vehicle Lift Control Panel Set & Tie-In In Progress 10/7/24




Phase 1 Construction – Progress »Interior Finishes



Locker Room Tile Floor Complete 10/8/24




Level 1 Maintenance Floor Supervisor Office Space Progress 10/14/24




Training Room In Progress 10/8/24



Phase 1 Construction — Progress » Interior Elevator




Summer Quarterly Meeting Photo Aug 2024




Elevator Cab Build Out 10/7/24



Phase 1 Construction — Progress » Parts Storage Area



Movable Storage Racks In Progress 10/15/24



Movable Storage Racks in Progress 10/3/24



Q&A Session



Virtual

- Type comments directly into the chat
- Raise your hand if you'd like to ask a question



A Look Ahead: What to Expect in the Next Quarter

Bladensburg Bus Garage Reconstruction Project



Next Steps for the Project

December 2024 (planned)

- CNG Yard Set generator & terminate fuel piping
- Site Paving continues
- Maintenance Building Trim out and Finishes
- Testing and Commissioning (Cx), including Pre-Functional Performance Test (PFPT) and Functional Performance Test (FPT) - Applies to majority of systems throughout building including electrical, HVAC, fuel/lube and equipment systems

January 2025 (planned)


- Site Paving continues
- Maintenance Building Finishes continue; placement
 of loose equipment and
 furniture; and paint nearing
 completion
- Continue Testing and Commissioning

February 2025 (planned)

- Site Ramp precast decking; paving continues; construct guard booth median; light pole installation; CCTV installation; and security fencing
- Maintenance Building continue furnishings and loose equipment work; continue finishes with trim out, final paint, and striping
- Continue Testing and Commissioning



Schedule





Community Engagement



Quarterly Newsletter Released 10/24

Metro College Intern Program

The Metro College Intern Program is designed to cultivate future talent for the organization through paid internships. The internships are intended to afford students with meaningful work experience and professional development opportunities while familiarizing them with the transit industry and Metro's operational environment. All internships are in the Washington Metropolitan Area.



Metro College Intern Program
https://www.wmata.com/about/careers/College-Intern-Program.cfm



How to Follow-Up on the Project



Sign Up For **Project Updates**

BladensburgBusGarage@ wmata.com



Project Website

wmata.com/ **BladensburgBusGarage**



Quarterly Community Meetings

> Next meeting: Winter 2024 (Virtual Meeting)

Follow us on:







@MetroForward



Q&A Session



Virtual

- Type comments directly into the chat
- Raise your hand if you'd like to ask a question



Thank you!

Washington Metropolitan Area Transit Authority

