Northern Bus Garage

Reconstruction Project

Summer Community Meeting



This meeting is being recorded




















Meeting Etiquette: In-Person

Help keep this meeting productive and respectful:

Please adhere to the Q&A protocol:



Raise your hand to ask a question



Speak clearly into the microphone



Allow presenters, and those speaking, to finish

When speaking:



Maintain a civil tone


Be mindful of time



Meeting Etiquette: Virtual

Help keep this meeting productive and respectful.

Please adhere to the Q&A protocol:



When speaking:



Maintain a civil tone

Be mindful of time



Agenda



Introductions



Project Overview and Updates



Environmental Management Update



What to Expect in 2024 & Beyond





Introductions



Project Team



Maya Nino
Senior Capital Program
Manager, Capital Delivery



Tom Robinson
PMCM Project Manager




John Munson
Project Executive, Clark Civil
Clark Construction Group



Jim Ashe Environmental Coordinator



Project Overview & Construction Updates



Progress Since Last Meeting

Q2 Construction

Cast-in-place (CIP) Concrete

- Pile cap / footing placement ongoing, ~90% complete
- Foundation wall placement ongoing, ~80% compete
- Slab-on-grade placement started, ~25% complete

Below Grade Waterproofing

 Installation of insulation and waterproofing ongoing, ~80% complete







Progress Since Last Meeting

Q2 Construction

<u>Underground Plumbing/Electric</u>

- Piping and conduit installation ongoing to support slab-on-grade placement
- Grounding grid installation substantially complete

Wet Utilities

- Storm pipe and manhole installation completed on Buchanan St
- Sewer pipe installation started on 14th Street







Progress Since Last Meeting

Q2 Construction

Structural Steel

- Installation commenced on 7/22, ~12-month duration
 - ~9,500 tons of steel, ~3,800 members







Ongoing Site Maintenance

Erosion & Sediment Control

- Maintenance of controls in-place silt fence, inlet protection
- Periodic inspections by DOEE

Construction Entrances

- Street sweeping / water application on haul roads
- Cleaning truck tires before exiting site

Pest Control

Pest control subcontractor performing periodic inspections and rebaiting of stations



Outlook for Q3 2024


Construction

- Start slab-on-grade on west side of Bus Storage level
- Continue underground plumbing and electric installation
- Complete sewer line installation on 14th Street
- Continue structural steel erection
- Start metal deck installation & placement of elevated slabs
- Development of 90% BEB design documents



14th Street Sewer Line Installation

- New 18" combined sewer line extends from Decatur to Crittenden Streets
- First two phases are complete
- Primary phase (upper picture) requires occupancy of both travel lanes, traffic diverted to parking lanes
 - Work started: 7/26/24
 - Duration: ~8 weeks*
 - Work hours: Mon Fri 7:00 AM 5:30 PM, Sat 7:00 AM 4:30 PM, weather dependent
 - Concrete barriers remain in place for duration, work zone will be reduced after interim testing completed (lower picture)
- Remaining phases require adjustments to traffic alignment at 14th/Decatur intersection during work hours only
 - Durations: vary from ~1-3 weeks each*
 - Work hours: 9:30 AM 3:30 PM, weather dependent
 - Parking closures as required for traffic pattern shifts
 - * subject to adjustment if unforeseen conditions encountered





14th Street Sewer Line Installation - Parking Update

- DC PLUG team (DDOT contractor) has demobilized from 14th St NW between Allison St NW and Crittenden St NW, restoring parking along this segment
- WMATA will continue work to complete the sewer and water line installations along 14th St NW
- After sewer line installation is complete, the water main replacement will start
 - Water main installation will require closures to parking on the east side of 14th St NW
- Once WMATA has completed its utility work along 14th St NW, DC PLUG will return to complete their work in the area



Q&A Listening Session



In-person

Raise your hand if you'd like to ask a question

Virtual

- Type comments directly into the chat
- Raise your hand if you'd like to ask a question



Update on Environmental Plan and Remediation



Activities

- Interim Corrective Action Plan (CAP) for onsite contamination approved in December 2023. Posted on project page, wmata.com/northernbusgarage.
 - Soil sampling on a 50-ft grid plus focused sampling (Complete)
 - Vapor barrier (Approximately 33% complete)
 - Infrastructure for Soil Vapor Collection system (Approximately 33% complete)
 - Installation of 7 monitoring wells within the footprint (Sleeves in concrete; well excavation in progress)
 - Guidance on construction materials (Complete)
 - Application of soil amendments in targeted areas to enhance biodegradation (Complete)
- Final Corrective Action Plan (for offsite contamination and groundwater).
 - Site Model and Risk Assessment—which will be used to guide the FCAP development—was submitted to DOEE in late January. (Near finalization)
 - FCAP will follow well sampling (interior and exterior)
 - Exterior wells excavation will start soon
- Excavation and offsite disposal of contaminated soil—complete.
- Treatment of groundwater before release to DC Water—continuing.




Proposed Interior Groundwater Monitoring Wells

- 7 groundwater monitoring wells will be installed for continued monitoring
- Installed in areas with highest petroleum hydrocarbon and chlorinated VOC impacts





Perimeter Wells



Note: Green squares are planned well locations along Arkansas Avenue, Buchanan Street, and 14th Street.



Monitoring Reports

- Monitoring reports for April 2024, May 2024, and June 2024 have been posted to the project website.
- Overview (see online reports for specifics)
 - Noise level exceedances have been identified during project work hours and during non-work hours.
 - One vibration exceedance was documented on May 13, 2024; a piece of equipment bumped a monitor.
 - Two vibration exceedances in June, both when work activities bumped the monitors.
 - Dust exceedances in early June; windy conditions noted those days (gusts 18 mph and 20 mph noted).



Q&A Listening Session



In-person

Raise your hand if you'd like to ask a question




- Type comments directly into the chat
- Raise your hand if you'd like to ask a question



What to Expect for 2024 & Beyond



Current Schedule



This schedule is subject to change due to the BEB scope addition



Community Engagement- Past Efforts



Inaugural Metro Fest – June 29 and July 27



MPTD's National Night Out – August 6



Community Engagement- Past & Upcoming Efforts



Summer 2024 Community Newsletter

Published: August 9, 2024 I En Español

The Northern Bus Garage Reconstruction Project is achieving significant milestones this summer as we advance towards our goal of reopening in 2027. Stay connected with the latest information on our community meetings, project announcements, and construction updates. Help us build our community by encouraging others to sign up for the newsletter!

Quarterly Newsletter – Published August 9



Metro Transit Police Department's Annual Back To School Event – Scheduled for August 17



How to Follow-Up on the Project



Sign Up For
Project & Newsletter
Updates
MCAP_NBG_Reconstruction
_Project @wmata.com



Project Website

<u>wmata.com/</u> <u>NorthernBusGarage</u>



Quarterly Community Meetings

Next meeting: Fall 2024 (Virtual Only)

Follow us on:









Q&A Listening Session



In-person

Raise your hand if you'd like to ask a question

Virtual

- Type comments directly into the chat
- Raise your hand if you'd like to ask a question



Thank you!

Washington Metropolitan Area Transit Authority

